

EPC Construction Schedule

SAMPLE / SYNTHETIC DOCUMENT - Project: Greenfield Solar + BESS Interconnection, Phase 1. Prepared for demonstration purposes only; all dates and figures are illustrative.

Project Overview

This schedule tracks key engineering, procurement, and construction (EPC) milestones for the Phase 1 interconnection scope, from site mobilization through substantial completion and energization.

Milestone Schedule

Milestone	Planned Start	Planned Finish	Status
Site mobilization & survey	2026-03-03	2026-03-17	Complete
Civil works - foundations	2026-03-18	2026-05-09	Complete
Underground electrical & grounding	2026-04-21	2026-06-12	In progress
Equipment delivery - transformers	2026-05-26	2026-06-06	In progress
Equipment delivery - switchgear	2026-06-09	2026-06-20	Not started
Above-ground electrical installation	2026-06-16	2026-08-08	Not started
Protection & controls commissioning	2026-08-11	2026-09-05	Not started
Interconnection testing (with TSP)	2026-09-08	2026-09-26	Not started
Mechanical completion	2026-09-29	2026-10-03	Not started
Substantial completion / energization	2026-10-06	2026-10-17	Not started

Key Constraints & Risks

- Switchgear delivery is on the project's critical path; a 2-week vendor delay would push interconnection testing into late September.
- Interconnection testing requires coordinated scheduling with the Transmission Service Provider (TSP) and is subject to their availability window.
- Energization date is contingent on TSP approval of the signed Interconnection Agreement and completion of all required commissioning tests.